



February 17, 2017

**Morrison Residence Addendum #1 & 2****Site Plan**

- Move house 26' south
- Increased Asphalt driveway to 5,650 sf
- Increased Electrical service line to 133'

**Storage Rooms**

Two storage rooms with shelving will be finished in the basement

**Floor Drains**

- Add (3) garage floor drains

**Doors**

- Some doors have been deleted and some will be supplied by Woodland – see revised door schedule

**Front Entry**

- Raise roof 18"
- Raise window W203 12"
- Add 12" two step limestone trim and tapered keyway above door
- Add 12" two step limestone trim and tapered keyway Frieze Molding

**Bedroom 2**

- Reduced arch entry from 5-0x8-0 to 3-0x8-0
- Ceiling will be flat @ 9'-1" height
- Window W212 is increased to 48" x 54" with top of window 84" above floor
- Window W211 is set at 84" above floor
- Recessed can lights reduced from 6 to 4
- Add framed angle under overhang (see A8)

**Exterior Chimney's**

- Great Room Chimney - exterior stone portion of chimney increased in height by 5' and depth by 1' (100sf added)
- Office Chimney – exterior stone portion of chimney increased in height by 3' (35 sf added)

**Master Closet**

- Replaced window W146 with custom shutters (fabricated with Trex or similar)
- Reduced window W145 to 18"x36" with top set at 108" above floor

**Great Room**

- Add 8x8 cross member
- Change arch near bedroom 3

**Garage**

- Change window W119 to 3 windows with 6" between windows, not mullled.

**Windows**

- Reduced the size of windows W126, W128, W130, W135, W136, W137, W108 and W111
- Increased width of stone columns